



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KJ/CEMENT/2014-15

Date: 13.01.2014

TEST REPORT

CLIENT	:	Asst. Executive Engineer, Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	Smt. K. Jayamma, Contractor, Bangalore.
NAME OF THE WORK	:	Ward Maintenance in Bagalagunte Ward No.14, 2.PM to 10.PM (12 Months), BBMP, Bangalore.
REFERENCE	:	EE/DD/W.O/200/2013-14 Dated: 09.01.2014
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY



The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	470 Minutes	Not More than 600 Minutes
3	Soundness by the Le-Chatelier method	IS-4031 (Part 3)	1 mm	Not more than 10 mm



Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

EP
13/01/2014
13/01/2014
13/01/2014

Basaveshwaranagar. Bangalore-79.

